Name of Work: Desilting of Drain and Removing and resetting Drains in ward no 5 surrounding area Byatarayanapura sub division

Detailed Measurements

Date of Pre-Measurement :

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
3	Providing granite slabs of selected quality roughly dressed having a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing ete., complete. I.No.5.31.1, Page							
	Bottom Slab missing / Damaged							
	Top Slab							
	Vinayakanagara							
	Cross Road 1							
	Ch: 0 to 30m	LHS	1	4.90	0.55		2.70	
	Ch: 30 to 60m	LHS	1	1.50	0.55		0.83	
	Ch: 60 to 90m	LHS	1	3.60	0.55		1.98	
	Ch: 90 to 120m	LHS	1	1.80	0.55		0.99	
	Ch: 120 to 150m	LHS	1	0.00	0.55		0.00	
	Ch: 150 to 180m	LHS	1	0.00	0.55		0.00	
	Ch: 180 to 210m	LHS	1	2.10	0.55		1.16	
	Ch: 210 to 240m	LHS	1	1.50	0.55		0.83	
	Ch: 240 to 270m	LHS	1	3.20	0.55		1.76	
	Ch: 0 to 30m	RHS	1	0.00	0.55		0.00	
	Ch: 30 to 60m	RHS	1	4.00	0.55		2.20	
	Ch: 60 to 90m	RHS	1	0.00	0.55		0.00	
	Ch: 90 to 120m	RHS	1	2.10	0.55		1.16	
	Ch: 120 to 150m	RHS	1	0.00	0.55		0.00	
	Ch: 150 to 180m	RHS	1	0.00	0.55		0.00	
	Ch: 180 to 210m	RHS	1	3.60	0.55		1.98	
	Cross Road 2							
	Ch: 0 to 30m	LHS	1	2.10	0.55		1.16	
	Ch: 30 to 60m	LHS	1	6.00	0.55		3.30	
	Ch: 60 to 90m	LHS	1	0.00	0.55		0.00	
	Ch: 90 to 120m	LHS	1	3.20	0.55		1.76	
	Ch: 120 to 150m	LHS	1	2.10	0.55		1.16	
	Ch: 150 to 180m	LHS	1	4.00	0.55		2.20	
	Ch: 180 to 210m	LHS	1	1.50	0.55		0.83	
	Ch: 210 to 240m	LHS	1	4.00	0.55		2.20	
	Ch: 240 to 270m	LHS	1	1.80	0.55		0.99	
	Ch: 270 to 300m	LHS	1	1.50	0.55		0.83	
	Ch: 300 to 330m	LHS	1	0.00	0.55		0.00	
	Ch: 330 to 360m	LHS	1	2.10	0.55		1.16	
	Ch: 0 to 30m	RHS	1	1.80	0.55		0.99	
	Ch: 30 to 60m	RHS	1	4.00	0.55		2.20	
	Ch: 60 to 90m	RHS	1	1.50	0.55		0.83	
	Ch: 90 to 120m	RHS	1	3.20	0.55		1.76	
	Ch: 120 to 150m	RHS	1	5.30	0.55		2.92	
	Ch: 150 to 180m	RHS	1	1.50	0.55		0.83	
	Ch: 180 to 210m	RHS	1	3.60	0.55		1.98	
	Ch: 210 to 240m	RHS	1	7.00	0.55		3.85	
	Ch: 240 to 270m	RHS	1	0.00	0.55		0.00	

30/2/20

(31)

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Ch: 120 to 150m	RHS	1	3.60	0.55		1.98	
	Ch: 150 to 180m	RHS	1	2.10	0.55		1.16	
	Ch: 180 to 210m	RHS	1	4.00	0.55		2.20	
	Ch: 210 to 240m	RHS	1	9.00	0.55		4.95	
	Ch: 240 to 270m	RHS	1	2.10	0.55		1.16	
	Ch: 270 to 300m	RHS	1	4.00	0.55		2.20	
	Ch: 300 to 330m	RHS	1	3.20	0.55		1.76	
	Ch: 330 to 360m	RHS	1	1.80	0.55		0.99	
	Ch: 360 to 390m	RHS	1	2.10	0.55		1.16	
	Ch: 390 to 420m	RHS	1	3.60	0.55		1.98	
	Ch: 420 to 450m	RHS	1	6.80	0.55		3.74	
	Ch: 450 to 480m	RHS	1	3.20	0.55		1.76	
	Ch: 480 to 510m	RHS	1	0.00	0.55		0.00	
	Ch: 510 to 540m	RHS	1	2.10	0.55		1.16	
	Ch: 540 to 570m	RHS	1	5.00	0.55		2.75	
	Cross Road 5							
	Ch: 0 to 30m	LHS	1	0.00	0.55		0.00	
	Ch: 30 to 60m	LHS	1	3.20	0.55		1.76	
	Ch: 60 to 90m	LHS	1	2.10	0.55		1.16	
	Ch: 90 to 120m	LHS	1	4.90	0.55		2.70	
	Ch: 120 to 150m	LHS	1	3.60	0.55		1.98	
	Ch: 150 to 180m	LHS	1	1.50	0.55		0.83	
	Ch: 180 to 210m	LHS	1	4.80	0.55		2.64	
	Ch: 210 to 240m	LHS	1	2.10	0.55		1.16	
	Ch: 240 to 270m	LHS	1	1.80	0.55		0.99	
	Ch: 270 to 300m	LHS	1	1.80	0.55		0.99	
	Ch: 300 to 330m	LHS	1	4.60	0.55		2.53	
	Ch: 330 to 360m	LHS	1	4.00	0.55		2.20	
	Ch: 0 to 30m	RHS	1	3.20	0.55		1.76	
	Ch: 30 to 60m	RHS	1	2.10	0.55		1.16	
	Ch: 60 to 90m	RHS	1	3.60	0.55		1.98	
	Ch: 90 to 120m	RHS	1	6.80	0.55		3.74	
	Ch: 120 to 150m	RHS	1	3.20	0.55		1.76	
	Ch: 150 to 180m	RHS	1	0.00	0.55		0.00	
	Ch: 180 to 210m	RHS	1	2.10	0.55		1.16	
	Ch: 210 to 240m	RHS	1	1.50	0.55		0.83	
	Cross Road 6							
	Ch: 0 to 30m	LHS	1	2.10	0.55		1.16	
	Ch: 30 to 60m	LHS	1	4.90	0.55		2.70	
	Ch: 60 to 90m	LHS	1	3.60	0.55		1.98	
	Ch: 90 to 120m	LHS	1	1.50	0.55		0.83	
	Ch: 120 to 150m	LHS	1	4.80	0.55		2.64	
	Ch: 150 to 180m	LHS	1	2.10	0.55		1.16	
	Ch: 180 to 210m	LHS	1	1.80	0.55		0.99	
	Ch: 210 to 240m	LHS	1	1.80	0.55		0.99	
	Ch: 240 to 270m	LHS	1	4.60	0.55		2.53	
	Ch: 270 to 300m	LHS	1	4.00	0.55		2.20	
	Ch: 300 to 330m	LHS	1	3.20	0.55		1.76	
	Ch: 330 to 360m	LHS	1	4.00	0.55		2.20	
	Ch: 360 to 390m	LHS	1	4.90	0.55		2.70	
	Ch: 390 to 420m	LHS	1	1.50	0.55		0.83	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Ch: 420 to 450m	LHS	1	3.60	0.55		1.98	
	Ch: 450 to 480m	LHS	1	1.80	0.55		0.99	
	Ch: 480 to 510m	LHS	1	0.00	0.55		0.00	
	Ch: 510 to 540m	LHS	1	0.00	0.55		0.00	
	Ch: 540 to 570m	LHS	1	2.10	0.55		1.16	
	Ch: 570 to 600m	LHS	1	1.50	0.55		0.83	
	Ch: 600 to 630m	LHS	1	3.20	0.55		1.76	
	Ch: 630 to 660m	LHS	1	0.00	0.55		0.00	
	Ch: 660 to 690m	LHS	1	0.00	0.55		0.00	
	Ch: 0 to 30m	RHS	1	2.10	0.55		1.16	
	Ch: 30 to 60m	RHS	1	0.00	0.55		0.00	
	Ch: 60 to 90m	RHS	1	3.60	0.55		1.98	
	Ch: 90 to 120m	RHS	1	5.20	0.55		2.86	
	Ch: 120 to 150m	RHS	1	1.80	0.55		0.99	
	Ch: 150 to 180m	RHS	1	3.20	0.55		1.76	
	Ch: 180 to 210m	RHS	1	6.00	0.55		3.30	
	Ch: 210 to 240m	RHS	1	0.00	0.55		0.00	
	Ch: 240 to 270m	RHS	1	3.20	0.55		1.76	
	Ch: 270 to 300m	RHS	1	2.10	0.55		1.16	
	Ch: 300 to 330m	RHS	1	4.00	0.55		2.20	
	Ch: 330 to 360m	RHS	1	1.50	0.55		0.83	
	Ch: 360 to 390m	RHS	1	0.00	0.55		0.00	
	Ch: 390 to 420m	RHS	1	2.10	0.55		1.16	
	Ch: 420 to 450m	RHS	1	1.80	0.55		0.99	
	Ch: 450 to 480m	RHS	1	4.00	0.55		2.20	
	Ch: 480 to 510m	RHS	1	1.50	0.55		0.83	
	Ch: 510 to 540m	RHS	1	3.20	0.55		1.76	
	Cross Road 7							
	Ch: 0 to 30m	LHS	1	3.60	0.55		1.98	
	Ch: 30 to 60m	LHS	1	7.00	0.55		3.85	
	Ch: 60 to 90m	LHS	1	0.00	0.55		0.00	
	Ch: 90 to 120m	LHS	1	2.10	0.55		1.16	
	Ch: 120 to 150m	LHS	1	1.80	0.55		0.99	
	Ch: 150 to 180m	LHS	1	1.80	0.55		0.99	
	Ch: 180 to 210m	LHS	1	4.00	0.55		2.20	
	Ch: 210 to 240m	LHS	1	3.20	0.55		1.76	
	Ch: 240 to 270m	LHS	1	1.80	0.55		0.99	
	Ch: 270 to 300m	LHS	1	2.10	0.55		1.16	
	Ch: 0 to 30m	RHS	1	3.60	0.55		1.98	
	Ch: 30 to 60m	RHS	1	6.80	0.55		3.74	
	Ch: 60 to 90m	RHS	1	3.20	0.55		1.76	
	Ch: 90 to 120m	RHS	1	0.00	0.55		0.00	
	Ch: 120 to 150m	RHS	1	2.10	0.55		1.16	
	Ch: 150 to 180m	RHS	1	1.50	0.55		0.83	
	Ch: 180 to 210m	RHS	1	4.00	0.55		2.20	
	Ch: 210 to 240m	RHS	1	1.80	0.55		0.99	
	Ch: 240 to 270m	RHS	1	1.50	0.55		0.83	
	Ch: 270 to 300m	RHS	1	6.40	0.55		3.52	
	Ch: 300 to 330m	RHS	1	1.50	0.55		0.83	
	Cross Road 8							
	Ch: 0 to 30m	LHS	1	1.50	0.55		0.83	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Item No	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
	Ch: 390 to 420m	LHS	1	3.60	0.55		1.98	
	Ch: 420 to 450m	LHS	1	1.50	0.55		0.83	
	Ch: 450 to 480m	LHS	1	2.10	0.55		1.16	
	Ch: 0 to 30m	RHS	1	6.00	0.55		3.30	
	Ch: 30 to 60m	RHS	1	0.00	0.55		0.00	
	Ch: 60 to 90m	RHS	1	3.20	0.55		1.76	
	Ch: 90 to 120m	RHS	1	2.10	0.55		1.16	
	Ch: 120 to 150m	RHS	1	4.00	0.55		2.20	
	Ch: 150 to 180m	RHS	1	1.50	0.55		0.83	
	Ch: 180 to 210m	RHS	1	4.00	0.55		2.20	
	Ch: 210 to 240m	RHS	1	3.60	0.55		1.98	
	Ch: 240 to 270m	RHS	1	4.30	0.55		2.37	
	Ch: 270 to 300m	RHS	1	1.80	0.55		0.99	
	Ch: 300 to 330m	RHS	1	1.50	0.55		0.83	
	Ch: 330 to 360m	RHS	1	0.00	0.55		0.00	
	Ch: 360 to 390m	RHS	1	2.10	0.55		1.16	
	Ch: 390 to 420m	RHS	1	1.80	0.55		0.99	
	Ch: 420 to 450m	RHS	1	4.00	0.55		2.20	
	Ch: 450 to 480m	RHS	1	1.50	0.55		0.83	
	Cross Road 10							
	Ch: 0 to 30m	LHS	1	2.10	0.55		1.16	
	Ch: 30 to 60m	LHS	1	1.80	0.55		0.99	
	Ch: 60 to 90m	LHS	1	1.80	0.55		0.99	
	Ch: 0 to 30m	RHS	1	4.00	0.55		2.20	
	Ch: 30 to 60m	RHS	1	1.50	0.55		0.83	
	Ch: 60 to 90m	RHS	1	3.20	0.55		1.76	
	Cross Road 11							
	Ch: 0 to 30m	LHS	1	2.10	0.55		1.16	
	Ch: 30 to 60m	LHS	1	1.80	0.55		0.99	
	Ch: 60 to 90m	LHS	1	1.80	0.55		0.99	
	Ch: 90 to 120m	LHS	1	4.00	0.55		2.20	
	Ch: 120 to 150m	LHS	1	1.50	0.55		0.83	
	Ch: 0 to 30m	RHS	1	3.60	0.55		1.98	
	Ch: 30 to 60m	RHS	1	1.50	0.55		0.83	
	Ch: 60 to 90m	RHS	1	1.80	0.55		0.99	
	Ch: 90 to 120m	RHS	1	5.90	0.55		3.25	
	Ch: 120 to 150m	RHS	1	3.40	0.55		1.87	
	Cross Road 12							
	Ch: 0 to 30m	LHS	1	3.20	0.55		1.76	
	Ch: 30 to 60m	LHS	1	2.10	0.55		1.16	
	Ch: 60 to 90m	LHS	1	1.80	0.55		0.99	
	Ch: 0 to 30m	RHS	1	4.00	0.55		2.20	
	Ch: 30 to 60m	RHS	1	1.50	0.55		0.83	
	Ch: 60 to 90m	RHS	1	2.10	0.55		1.16	
	Cross Road 13							
	Ch: 0 to 30m	LHS	1	3.20	0.55		1.76	
	Ch: 30 to 60m	LHS	1	2.60	0.55		1.43	
	Ch: 60 to 90m	LHS	1	6.00	0.55		3.30	
	Ch: 90 to 120m	LHS	1	4.90	0.55		2.70	
	Ch: 0 to 30m	RHS	1	1.50	0.55		0.83	
	Ch: 30 to 60m	RHS	1	3.60	0.55		1.98	

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92